


Bay City Scale Calibration Report
25352A Cypress Ave, Hayward, CA 94544 510-266-0607

ISO 9001:2008

SCALE MODEL ICS CCS 5K	INDICATOR SERIAL# 1206861	DATE <i>March 31st, 2016</i>
CAPACITY/RESOLUTION 5000 X 1 LB	BASE SERIAL# 1206861	TYPE S TYPE CELL 5K
CUSTOMER <i>SLACKWATER - SF</i>	STREET ADDRESS	
CITY	STATE CA	ZIP

TESTING Check Boxes to signify work performed		MINOR ADJUSTMENTS		
<input checked="" type="checkbox"/> Set scale to zero	<input checked="" type="checkbox"/> Span Test	<input type="checkbox"/> Zero	<input type="checkbox"/> Span	<input checked="" type="checkbox"/> Sign-Off and date Calibration Sticker
<input type="checkbox"/> Corner Test	<input type="checkbox"/> Tare Test	<input type="checkbox"/> Corner	<input type="checkbox"/> Tare	

**TEST RESULTS
CORNER TEST**

CORNER POSITIONS 	AS FOUND				AFTER ADJUSTMENTS
	POSITION	WEIGHT*	INDICATION	ERROR	INDICATION
	1				
	2				
	3				
	4				

SPAN TEST

	AS FOUND		AFTER ADJUSTMENTS	
WEIGHT*	INDICATION	ERROR	INDICATION	
1000 LBS	<i>1000</i>	<i>Ø</i>	<i>_____</i>	
3000 LBS	<i>3000</i>	<i>Ø</i>	<i>_____</i>	
5000 LBS	<i>5001</i>	<i>+1</i>	<i>_____</i>	

*Equals cumulative weight total.

Scale calibrated to tolerances specified by United States Department of Commerce, Technology Administration, National Institute of Standards and Technology, Handbook 44, Section 2.20, NIST

TEST WEIGHT *50/1000 lbs* TEST WT CERT. # CA 08017 AVOIRDUPOIS

TEST WEIGHT _____ TEST WT CERT. # *1443* - NV01001213 AVOIRDUPOIS

TEST WEIGHT _____ TEST WT CERT. # *R948* - NV01001212 AVOIRDUPOIS

TEST WEIGHT _____ TEST WT CERT. # *OMM6* - NV01001141 AVOIRDUPOIS

NEXT CALIBRATION SCHEDULED FOR *March 2017*

[Signature]
TECHNICIAN SIGNATURE ID# *07298 10638*

CUSTOMER SIGNATURE