

Acme Scale Company
 1801 Adams Ave, San Leandro, CA 94577
 San Leandro, CA 94577
 Phone 510-638-5040

Calibration Services Performed for:
 Pensacola Yacht Club, attn. Slackwater_SF
 1897 Cypress St
 Pensacola, Florida 32502

CALIBRATION REPORT

Acme No: 16089 Make: ICS
 Building: ICSCCS5K
 Room: 1206861

Revised By: _____
 Date Reviewed: _____
 Inspection Intervals by Days: 365
 Date Service Performed: 2-7-12
 Calib. Performed By: B. JACKSON
 Next Calib. Due By: 2-7-13

Acme Scale Test Procedure No: 02
 Standards Ratio: 4:1 Yes No
 Accuracy: +/- .1% of Reading

Feb 7, 2012: Acme Scale Co.
 added 25 RS-232

Nominal Value lb	Tolerance lb	AS Found lb	AS Found Error +/- lb	After Adjustment (As Left) lb	After Adjustment Error +/- lb
0.00	0.000	0	0	0	0
1000.00	1.000	990	-10	1000	0
2000.00	2.000	1982	-18	2000	0
3000.00	3.000	2971	-29	3000	0
4000.00	4.000	3962	-38	4000	0
5000.00	5.000	4950	-50	5000	0

Nominal Value lb	Tolerance lb	AS Found lb	AS Found Error +/- lb	After Adjustment (As Left) lb	After Adjustment Error +/- lb
0.00	0.000				
1000.00	1.000				
2000.00	2.000				
3000.00	3.000				
4000.00	4.000				
5000.00	5.000				

As Found Tension

<input checked="" type="checkbox"/>	In Tolerance
<input checked="" type="checkbox"/>	Out of Tolerance

As Left Tension

<input checked="" type="checkbox"/>	Calibrated
<input type="checkbox"/>	With in Spec
<input type="checkbox"/>	Do Not Use

As Found Compression

<input type="checkbox"/>	In Tolerance
<input type="checkbox"/>	Out of Tolerance

As Left Compression

<input type="checkbox"/>	Calibrated
<input type="checkbox"/>	With in Spec
<input type="checkbox"/>	Do Not Use

Notes: _____

Standard ID	20123	20126	20127	20129
10021	2001-2012	20126	20127	20129
20133	5001-5020	50120-50139	50150 - 50159	50170-5018:
5021-5040	A13-A16	C01,C05	C02, C09	C03-C04
C06, C10	H10	K1002	K1003-K1005	K2501
K2502	KG-50	KG-60	KG-70	KG-80
LB10	KG-40	KG-70	KG-80	KG-90